
AD-A195 832 1/1 UNCLASSIFIED B B



TIC FILE COPY

DFVLR Deutsche Forschungs- und Versuchsanstalt für Luft- und Raumfahrt e.V.

Institute for Experimental Fluid Mechanics



April 14, 1987

AD-A195 832

R & D 5810-AN-01

Contract DAJA 45-87-C-0046

Title: "Kinetic Energy Finned Projectile Aerodynamic Heating Measurements"

Second Interim Report

Designing of the models is finished.

A sketch of the models is shown in Fig. 1, all dimensions are given in mm. Machining initially planned for March, has been shifted for priority reasons in the metal shop, and is now due in May.

Three forebodies (Fig. 2) can be screwed to the model or, for observation of the nose region, to a short sting mounted in the model support of the Ludwieg tube. The fins will be gluid into slits in the main support sting. All parts exept the two stings will be machined from Plexiglas.

Due to windtunnel occupancy the first testing on the model cannot start before September 1988.

H. Schöler

(Principle Investigator)

Muning Gelate-

H.-P. Kreplin

(Associate Investigator)



1chm

02046 20

<i>ب</i>	2	_	Teil Nr.
16,98	t 6 'n 9 %	16497	Map o

PlexiSlas solward

Figure 2



